

Executive Summary

This quarterly report summarises the progress of the Berlin headquarters construction project (BIM-2026-Q2) including BIM coordination, drawing set issuance, and submittal review status.

BIM Coordination

Clash detection runs were completed on the federated IFC model on 2026-04-22 and 2026-05-06. Resulting clash report counted 47 high-priority intersections concentrated in the M&E pipe runs vs. structural beams in the cellar level.

Drawing Set Status

Revision 4 of the architectural set was issued 2026-04-30 covering sheets A-100 through A-205. Mechanical set revision 2 is pending sign-off from the consulting engineer.

Open Risks

Late delivery of structural steel anticipated, slipping start of framing by ~2 weeks. Concrete supply contract under renegotiation following the price escalation reported by ACME Supply Co. on 2026-04-15.

Next Steps

Issue site instruction SI-014 by 2026-05-15 covering the revised cellar drainage. Schedule submittal review meeting for week of 2026-05-19.